

**O'HARE INTERNATIONAL AIRPORT
AIRPORT NOISE MANAGEMENT SYSTEM (ANMS)
NEW PERMANENT NOISE MONITOR INSTALLATION
12-STEP PROCESS**



Step	Description	Site 41	Site 42	Site 43	Site 39	Site 40	Site 38	Site 18	Site 31	Site 44
		Chicago	Chicago	Chicago	Chicago	Chicago	Chicago	Norridge	Bensenville	Itasca
Status										
1	Site Selection	Completed	Completed	<i>in-process</i>	Completed	Completed	Completed	Completed	Completed	Completed
2	Assign Address	Completed 02/05/15	Completed 02/05/15			Completed 02/05/15		Completed 11/19/14	Completed 2/25/15	Completed 02/18/15
3	Purchase Equipment	Delivered 02/06/15	Delivered 02/06/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15	Delivered 02/26/15
4	License Agreement	n/a	n/a	n/a	n/a	n/a	n/a	Completed 04/15/15	Completed 04/28/17	Completed 07/7/17
5	Permits		DOB: 3/18/15 CDOT: 3/19/15					Completed 07/26/17	Completed 08/25/17	Completed 08/21/17
6	Electrical Installation		Installed: 8/31/15 Energized: 10/15/15					Installed: 10/18/17 Energized: 12/17/17	Installed: 10/24/17	Installed: 10/26/17 Energized: 12/20/17
7	Concrete Base ¹		Completed 03/27/15					Completed 10/10/17	Completed 10/12/17	Completed 10/13/17
8	Mast Installation		Completed 04/2/15					Completed 10/19/17	Completed 10/25/17	Completed 10/26/17
9	Monitor Installation		Installed 5/27/15					Completed 12/18/17		Completed 12/19/17
10	Modem Connection ²		Installed 5/27/15					Completed 12/18/17		Completed 12/19/17
11	ANOMS Setup		Completed 5/27/15					Completed 12/18/17		Completed 12/19/17
12	Data Validation		Completed					Completed		Completed
Commissioning Date			Jun. 22, 2015					Dec. 30, 2017		Jan. 2, 2018

¹ Requires coordination with CDA Job Order Contract (JOC) construction contractor.

² Requires addition to existing CDA telecommunications plan.